

City of Redlands: Municipal Utilities & Engineering Department 35 Cajon Street, Suite 15A, Redlands, CA 92373 (909) 798-7698

2023 Citywide Sidewalk and ADA Ramp Replacement Project

City Engineer: Goutam Dobey Phone: (909) 435-7431 (Cell) Email: gdobey@cityofredlands.org City Inspector: James Peters Phone: (909) 518-4552 (Cell) Email: jpeters@cityofredlands.org

DD		c	
	OJECT DETAIL		CONSTRUCTION PROGRESS
Contractor: Tryco General Engineering Description: This Project will replace sidewalk and curb ramps at various locations throughout the City. Start Date: 03/04/2024		-	43% 57%
Anticipated End Date: Ju	une 2024		
Work Schedule: M-F (7a	m - 4pm) exc	luding City recognized	
holidays.			Complete Uncompleted
		Project Updat	es & Issues the end of the week. Today, they resumed operations
grades to pour concrete	for the sidev	walk panels. 2-Week Loo	on Drive, the crew set forms and worked on compacting <mark>k Ahead</mark> ch Ct and Cimarron Drive, by the end of this week. The
contractor will commen	ce demolitio	n in Area A, encompass Current Constru	sing Clark St, Grant St, Cajon St, and Nordina St.
Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.			Contractor setting forms for drive approaches and sidewalk panel replacement on Birch Ct.
BUDGET TRACKING			ADDITIONAL INFORMATION
Project Cost:	\$	1,000,000.00	
Approved Change Orders Total Contract Value	\$ \$	- 1,000,000.00	Register for the distribution list to receive regular updates by sending an email to:
Expended to Date:	\$	568,377.00	MUEDProjectUpdate@cityofredlands.org
		121 622 00	
Balance:	\$	431,623.00	
Balance:	-	,	DVEMENT PROJECT MAP LINK: