

City of Redlands: Municipal Utlities & Engineering Department 35 Cajon Street, Suite 15A. Redlands, CA 92373 (909) 798-7698

PMP 2023 Street Resurfacing Project

City Engineer: Goutam Dobey City Inspector: Daniel Murbarger Phone: (909) 435-7431 (Cell) Phone: (909) 437-8440 (Cell)

Email: gdobey@cityofredlands.org Email: dmurbarger@cityofredlands.org

PROJECT DETAILS

Contractor: Matich Corporation

Description: This project will replace approximately twenty-five (25) lane miles of streets, selective replacement of curb and gutter, and striping replacement at various locations throughout the City.

Start Date: 02/20/2024

Anticipated End Date: June 2024

Work Schedule: M-F (7am - 4PM) excluding City

recognized holidays.

CONSTRUCTION PROGRESS



Project Updates & Issues

The Contractor continues to replace concrete curb and gutter in various locations in the City. Potholing continues in Area D of the Project. This week, manholes will be lowered to prepare for the cold mill and overlay of streets.

2 Week Look Ahead

The Contractor will continue to lower manholes and will begin the cold milling of various streets.

Current Construction Process

The Contractor is currently on schedule with replacing concrete curb and gutter, potholing, and lowering manholes in various locations in the City. Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



Cross Gutter Replacement

ADDITIONAL	INFORMATION	Ī
	IINEURIVIA I II JIN	

BUDGET TRACKING Project Cost: 4,381,606.00 Approved Change Orders Total Contract Value 4,381,606.00 Expended to Date: Balance: 4,381,606.00

Register for the distribution list to receive regular updates by sending an email to: MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

https://www.cityofredlands.org/node/3710