

City of Redlands: Municipal Utilities & Engineering Department 35 Cajon Street, Suite 15A, Redland, CA 92373 (909) 798-7698

2023 ALLEY PAVING IMPROVEMENT PROJECT

City Engineer: Goutam Dobey Phone: (909) 435-7431 (Cell) Email: gdobey@cityofredlands.org City Inspector: Jim Peters Phone: (909)518-4552 (Cell) Email: jpeters@cityofredlands.org

Email: gdobey@cityofredlands.org		Email: jpeters@cityofredlands.org
PROJECT DETAILS		CONSTRUCTION PROGRESS
alleys and installing a rib various locations throug Start Date: 04/08/2024 Anticipated End Date: A Work Schedule: M-F (7a	will involve repaving 14 existing bon gutter to aid in drainage at hout the City.	78% Completed
holidays.	Project Updat	
between Mariposa Dr. and Palo Alto Dr. Additionally, they are preparing to repave the west and east side driveways of Alley #2 situated on Crescent Ave. between Cajon St. and Elm St. 2-Week Look Ahead The contractor will be grading and repaving Alley #1 located on Country Club Dr. between Mariposa Dr. and Palo Alto Dr. Additionally, they will grade and repave the driveways on the west and east sides of Alley #2, situated at Crescent Ave. and Culvert St, with the Alley to be completed by May 14th. Current Construction Process Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction		
activities. Alleys will be closed for 3 weeks.		Alley #1 - Placing base in ribbon gutter forms
BUDGET TRACKING		ADDITIONAL INFORMATION
Project Cost: Approved Change Orders	\$ 1,738,285.00 \$ -	Register online to receive weekly updates by sending an email with the subject line: 2023 Alley Project Updates. To: MUEDProjectUpdate@cityofredlands.org
Total Contract Value	\$ 1,738,285.00	
Expended to Date:	\$	
Balance:	\$ 1,738,285.00	
INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK: https://www.cityofredlands.org/node/3710		