

City of Redlands: Municipal Utilities & Engineering Department 35 Cajon Street, Suite 15A, Redlands, CA 92373 (909) 798-7698

2023 Citywide Sidewalk and ADA Ramp Replacement Project

City Engineer: Goutam DobeyCity Inspector: James PetersPhone: (909) 435-7431 (Cell)Phone: (909) 518-4552 (Cell)Email: gdobey@cityofredlands.orgEmail: jpeters@cityofredlands.org

PROJECT DETAILS

Contractor: Tryco General Engineering

Description: This Project will replace sidewalk and curb ramps at various

locations throughout the City.

Start Date: 03/04/2024

Anticipated End Date: June 2024

Work Schedule: M-F (7am - 4pm) excluding City recognized

holidays.

CONSTRUCTION PROGRESS 43%

Project Updates & Issues

The contractor is resuming work on Area B. Concrete placement is underway on Everron Ct. to replace sidewalk panels, while demolition activities are resuming on Evergreen Ct and Lytle St. This includes the demolition of the ADA Ramp at the southeast corner and will continue along the south side of Evergreen Ct. east of Lytle Street.

2-Week Look Ahead

The contractor will demolish, set forms, and pour concrete for new ADA ramps and sidewalks on Lytle Street, Evergreen Court, and Everron Court. They will be moving to Birch Ct, Cimarron Dr, and Dracena Ct.

Current Construction Process

Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



The contractor demoing ADA ramp and sidewalk on the SE corner of Lytle St. and Evergreen Ct.

BUDGET TRACKING		
Project Cost:	\$	1,000,000.00
Approved Change Orders	\$	-
Total Contract Value	\$	1,000,000.00
Expended to Date:	\$	297,366.00
Balance:	\$	702,634.00

Register for the distribution list to receive regular updates by sending an email to:

ADDITIONAL INFORMATION

MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

https://www.cityofredlands.org/node/3710