

City of Redlands: Municipal Utilities & Engineering Department 35 Cajon Street, Suite 15A, Redlands, CA 92373 (909) 798-7698

2023 Citywide Sidewalk and ADA Ramp Replacement Project

City Engineer:Gity Inspector:James PetersPhone:(909) 435-7431 (Cell)Phone:(909) 518-4552 (Cell)Email:gdobey@cityofredlands.orgEmail:jpeters@cityofredlands.org

PROJECT DETAILS

Contractor: Tryco General Engineering

Description: This Project will replace sidewalk and curb ramps at various

locations throughout the City.

Start Date: 03/04/2024

Anticipated End Date: June 2024

Work Schedule: M-F (7am - 4pm) excluding City recognized

holidays.

CONSTRUCTION PROGRESS 43% 57% Complete Uncompleted

Project Updates & Issues

The contractor commenced work in Area A, replacing sidewalk panels on Grant Street and Clark Street.

Additionally, they demoed sidewalk panels on Eureka Street and Clark Street.

2-Week Look Ahead

The contractor will be demoing, setting forms, and pouring concrete for the existing sidewalk and driveway approaches in Area A, which includes Clark Street, Grant Street, Cajon Street, and Nordina Street.

Current Construction Process

Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



Contractor demoing sidewalk panels on Area A - Nordina Street

BUDGET TRACKING			ADDITIONAL INFORMATION
Project Cost:	\$	1,000,000.00	
Approved Change Orders	\$	-	Register for the distribution list to receive regular updates by sending an email to: MUEDProjectUpdate@cityofredlands.org
Total Contract Value	\$	1,000,000.00	
Expended to Date:	\$	568,377.00	
Balance:	\$	431,623.00	

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

https://www.cityofredlands.org/node/3710