



**City of Redlands: Municipal Utilities & Engineering Department**  
 35 Cajon Street, Suite 15A, Redlands, CA 92373  
 (909) 798-7698

## PMP 2023 Street Resurfacing Project


**City Engineer:** Goutam Dobey  
**Phone:** (909) 435-7431 (Cell)  
**Email:** gdobey@cityofredlands.org

**City Inspector:** Daniel Murbarger  
**Phone:** (909) 437-8440 (Cell)  
**Email:** dmurbarger@cityofredlands.org

### PROJECT DETAILS

**Contractor:** Matich Corporation  
**Description:** This project will resurface approximately twenty-five (25) lane miles of streets, selective replacement of curb and gutter, and striping replacement at various locations throughout the City.  
**Start Date:** 02/20/2024  
**Anticipated End Date:** June 2024  
**Work Schedule:** M-F (7am - 4PM) excluding City recognized holidays.

### CONSTRUCTION PROGRESS



■ Complete ■ Uncompleted

### Project Updates & Issues

**Striping, pavement markings, and asphalt dike are being installed on Country Club Dr, Fairway Dr, Valley View Dr and Via Vista Dr. Paving has completed on Edgemont Dr, Fairmont Dr, and Verde Vista Dr. Cement treatment and grading are continuing on Rebecca Crest and Center St.**

### 2-Week Look Ahead

The final paving for the project will be completed this week on Rebecca Crest and Center St. Installation of striping, pavement markings, asphalt dike, and the raising of manholes will proceed on recently paved streets. The majority of project construction, with the exception of repair work, is expected to be completed by 6/10/24.

### Current Construction Process

There is a variety of work currently being done throughout the City associated with this project. Residents should expect minor delays. Drivers should adhere to posted signs and use proper precautions. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



Installing asphalt dike on Fairmont Dr.

### BUDGET TRACKING

Project Cost:	\$	4,381,606.00
Approved Change Orders	\$	-
<b>Total Contract Value</b>	<b>\$</b>	<b>4,381,606.00</b>
Expended to Date:	\$	2,050,907.61
<b>Balance:</b>	<b>\$</b>	<b>2,330,698.39</b>

### ADDITIONAL INFORMATION

**Register for the distribution list to receive regular updates by sending an email to:**  
[MUEDProjectUpdate@cityofredlands.org](mailto:MUEDProjectUpdate@cityofredlands.org)

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://www.cityofredlands.org/node/3710>