



**City of Redlands: Municipal Utilities & Engineering Department**  
**35 Cajon Street, Suite 15A, Redlands, CA 92373**  
**(909) 798-7698**

## PMP 2023 Street Resurfacing Project


**City Engineer:** Goutam Dobey  
**Phone:** (909) 435-7431 (Cell)  
**Email:** gdobey@cityofredlands.org

**City Inspector:** Daniel Murbarger  
**Phone:** (909) 437-8440 (Cell)  
**Email:** dmurbarger@cityofredlands.org

### PROJECT DETAILS

**Contractor:** Matich Corporation  
**Description:** This project will resurface approximately twenty-five (25) lane miles of streets, selective replacement of curb and gutter, and striping replacement at various locations throughout the City.  
**Start Date:** 02/20/2024  
**Anticipated End Date:** June 2024  
**Work Schedule:** M-F (7am - 4PM) excluding City recognized holidays.

### CONSTRUCTION PROGRESS



### Project Updates & Issues

This week, the Contractor will be pulverizing the following streets: Buckingham Dr, Sophia Ct, Michael Ct, Crestview Rd, Wimbleton Dr, and Camelot Dr. Loop detectors will be installed at the Citrus Ave and Judson/Ford St intersection. Striping and pavement markings for recently paved streets will also be painted this week.

### 2-Week Look Ahead

The process of pulverization, grading, cement treating, and paving will take about 2-3 weeks to complete. The Contractor will continue pulverization on the following streets next week: Edgemont Dr, Fairmont Dr, and Verde Vista Dr. Weedkilling will begin on 4/17/24 in preparation for the streets that will be slurry sealed.

### Current Construction Process

There is a variety of work currently being done throughout the City associated with this project. Residents should expect minor delays. Drivers should adhere to posted signs and use proper precautions. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities. The Redlands Bicycle Classic will not be affected by this project.



Pulverization on Camelot Dr

### BUDGET TRACKING

Project Cost:	\$	4,381,606.00
Approved Change Orders	\$	-
<b>Total Contract Value</b>	<b>\$</b>	<b>4,381,606.00</b>
Expended to Date:	\$	944,606.30
<b>Balance:</b>	<b>\$</b>	<b>3,436,999.70</b>

### ADDITIONAL INFORMATION

*Register for the distribution list to receive regular updates by sending an email to:*  
[MUEDProjectUpdate@cityofredlands.org](mailto:MUEDProjectUpdate@cityofredlands.org)

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://www.cityofredlands.org/node/3710>